

HST Fresno**06-2HT20**

Date: 5/30/2012

G Street OC

Sheet		Details by	5/2/2012	5/10/2012	5/30/2012
			% Completed	% Completed	% Completed
1	General Plan	S. Ng	90%	100%	100%
2	Index to Plans	S. Ng	0%	90%	100%
3	Deck Contours	S. Ng	0%	0%	100%
4	Foundation Plan	GS/S. Ng	0%	0%	100%
5	Abutment Layout	D. Pato	50%	95%	100%
6	Abutment Details No. 1	D. Pato	0%	95%	100%
7	Abutment Details No. 2	D. Pato	10%	95%	100%
8	Retaining Wall Layout No. 1	D. Pato	10%	95%	100%
9	Retaining Wall Layout No. 2	D. Pato	10%	75%	100%
10	Retaining Wall Layout No. 3	D. Pato	10%	50%	100%
11	Retaining Wall Layout No. 4	D. Pato	10%	50%	100%
12	Bent Layout	S. Ng	20%	80%	100%
13	Bent Details No. 1	S. Ng	0%	90%	100%
14	Bent Details No. 2	S. Ng	0%	90%	100%
15	Typical Section	S. Ng	95%	100%	100%
16	Slab Details	S. Ng	95%	100%	100%
17	Longitudinal Section	S. Ng	95%	100%	100%
18	Top Slab Reinforcement	S. Ng	95%	100%	100%
19	Bottom Slab Reinforcement	S. Ng	95%	100%	100%
20	Architectural Treatment No. 1	Br Architect	0%	60%	100%
21	Architectural Treatment No. 2	Br Architect	0%	60%	100%
22	Architectural Treatment No. 3	Br Architect	0%	60%	100%
23	Architectural Treatment No. 4	Br Architect	0%	60%	100%
24	Architectural Treatment No. 5	Br Architect	0%	0%	100%
25	Architectural Treatment No. 6	Br Architect	0%	0%	100%
26	Architectural Treatment No. 7	Br Architect	0%	0%	100%
27	Architectural Treatment No. 8	Br Architect	0%	0%	100%
28	Architectural Treatment No. 9	Br Architect	0%	0%	100%
29	Log of Test Borings No. 1	GS	0%	0%	100%
30	Log of Test Borings No. 2	GS	0%	0%	100%
31	Log of Test Borings No. 3	GS	0%	0%	100%
32	Log of Test Borings No. 4	GS	0%	0%	100%
33	Log of Test Borings No. 5	GS	0%	0%	100%
34	Log of Test Borings No. 6	GS	0%	0%	100%
35	Log of Test Borings No. 7	GS	0%	0%	100%